



**FMSIB PROJECT # 47**

<b>Agency Name and Project Title</b> City of Renton Strander Blvd. / SW 27 <sup>th</sup> St. Connection-Phase 2	<b>Project Description</b> Phase 2 constructs the undercrossing of the BNSF railroad and provides a temporary connection to the proposed Tukwila Commuter Rail Station. The complete project will construct a grade separated five-lane roadway underneath the Union Pacific and BNSF railways, connecting the existing principal arterial roadway from West Valley Road in Tukwila to Oakesdale Ave SW in Renton
<b>Contractor</b> Atkinson Construction	

**Recent Progress**  
 The City of Renton is pursuing establishing the Strander Blvd Connection through the undercrossing of BNSF and UP railroad tracks, with the tracks remaining in their current location. The City of Renton is working with BNSF, Sound Transit, City of Tukwila and The Boeing Co. to have the 1<sup>st</sup> undercrossing under construction by 2011.

Bids were opened October 12<sup>th</sup>. The responsive low-bid was above project funding. The City of Renton, with support from FMSIB, solicited and subsequently were awarded additional funding from the Transportation Improvement Board. The project was awarded December 5 to Atkinson Construction LLC..

**Schedule and Scope changes**  
 (Explain why the project has advanced or delayed since the last update.)  
 Bid advertisement of the BNSF underpass portion of the project was delayed in April to allow the two lane roadway connection to be included as part of the project. With additional funding secured, the project will construct both the BNSF railway underpass and the two lane roadway in one construction contract.

**State funds will be utilized for which phase (s) of the project. Construction.**

<b>Environmental Impacts / Compliance</b> Project is in compliance with NEPA and SEPA guidelines.	<b>Federal fund Impacts</b> (Federal funds are included in this project for which phase(s).) Federal funds are included in the PE phase at this time.
--	---

Project Milestones	Scheduled	Attained	Milestone Outlook
Environmental Documents Approved	12/10	12/10	
RW Complete:	02/11	03/11	
Contract Advertised	07/11	08/11	
Contract Awarded	08/11	12/11	
Groundbreaking	01/12		
Open to Traffic	12/13		

<b>Project Cost Summary:</b>	<b>Dollars in millions</b>	<b>Percent of total</b>	<b>2011-2013 Cash Flow (FMSIB expenditures billed to WSDOT):</b>				
	<b>Preliminary Engineering</b>	<b>1.56</b>	<b>9%</b>	Date	<u>Planned</u>	<u>Revised</u>	<u>Actual</u>
	<b>Right-Of-Way</b>	<b>0.70</b>	<b>4%</b>	9/11	\$ 1.0	_____	0.252
	<b>Construction</b>	<b>15.53</b>	<b>87%</b>	11/11	\$ 2.55	_____	_____
	<b>Total Project Cost</b>	<b>17.79</b>		2/12	\$ _____	_____	_____
				5/12	\$ _____	0.5	_____
				8/12	\$ _____	0.5	_____
				11/12	\$ _____	0.5	_____
				2/13	\$ _____	0.5	_____
				5/13	\$ _____	0.5	_____
				6/13	\$ _____	0.8	_____
				<b>Total 11-13</b>	<b>\$ 3.55</b>	<b>\$0.3.30</b>	<b>0.252</b>
				<i>Carryover of 13-15</i>	\$ _____	_____	_____
			<b>Total 11-13</b>	<b>\$ 3.55</b>	<b>\$3.30</b>	<b>0.252</b>	
			<b>GRAND TOTAL</b>	<b>\$ 3.55</b>	<b>\$3.55</b>	_____	