



Agency Name and Project Title City of Fife – 70 th Avenue/Valley Avenue Widening	Project Description Project improvements include widening 1.2 miles of 70 th Ave. E from two lanes to five lanes between 20 th St. E and UPRR tracks and widening approximately one mile of Valley Ave. E from two lanes to four lanes between 70 th Ave. E and Freeman Rd. Additional project improvements include traffic signals, additional turn lanes at intersections, illumination, stormwater treatment/detention facilities, wetland mitigation, sidewalks, bike lanes and planting strips.
Contractor	

Recent Progress, Phase 2 – Reached agreements with all private property owners. Working to close transfer of WSDOT-owned right-of-way, and to finalize right-of-way files for certification. Design is essentially complete and ready for bidding once final right-of-way agreements in hand.

Schedule and Scope changes

(Explain why the project has advanced or delayed since the last update.)
Delays in receiving final right-of-way certification shifted the bid date from August to the first quarter, 2012.

State funds will be utilized for which phase (s) of the project.

Phase 2

Environmental Impacts / Compliance

Initial documentation CE approved; NEPA re-evaluation of the realignment to Valley Avenue were obtained.

Federal fund Impacts

(Federal funds are included in this project for which phase(s).)
Preliminary engineering, right of way, and construction.

Project Milestones	Scheduled	Attained	Milestone Outlook
Environmental Documents Approved	03/11	03/11	NEPA Re-evaluation approved
RW Complete	11/11	03/12	Right-of-way certified March 6, 2012.
Utilities (Water) Utilities (Power, storm w.) Structure	11/11	11/11	Utility contracts awarded Nov, 2011
Site Prep Demolitions (M1 & P1)	03/12	06/12	Notice to proceed issued May 17, 2012.
Groundbreaking	1/12	06/12	Effective May 29, 2012 construction underway.
Open to Traffic	7/13	M/Y	

Project Cost Summary:	Dollars in millions	Percent of total	2011-2013 Cash Flow (FMSIB expenditures billed to WSDOT)			
			Date	Planned	Revised	Actual
Preliminary Engineering	\$0.9	6.05%	9/11	\$0		\$ 0
Right-Of-Way	\$2.8	18.79%	12/11	\$0		\$ 0
Construction	\$11.2	75.16%	3/12	\$0		\$
Total Project Cost	\$14.9	100%	6/12	\$0		\$
			9/12	\$ 500,000		\$
			12/12	\$		\$
			TOTAL	-\$	\$	\$
			Carry-over 09-11	-\$	\$	\$
			Total 11-13	-\$	\$	\$
			GRAND TOTAL	\$ 500,000	\$	\$

Agency Contact Information:

City of Fife (253) 922-2489
Russ Blount, Public Works Director