



FMSIB PROJECT # 52

Agency Name and Project Title City of Fife – 70 th Avenue/Valley Avenue Widening	Project Description Project improvements include widening 1.2 miles of 70 th Ave. E from two lanes to five lanes between 20 th St. E and UPRR tracks and widening approximately one mile of Valley Ave. E from two lanes to four lanes between 70 th Ave. E and Freeman Rd. Additional project improvements include traffic signals, additional turn lanes at intersections, illumination, stormwater treatment/detention facilities, wetland mitigation, sidewalks, bike lanes and planting strips.
Contractor Active Construction Inc.	

Recent Progress, Phase 2 – Completed mass excavation of storm ponds and most of the roadway embankment construction; installed much of the conduit for conversion of overhead utilities to underground.

Schedule and Scope changes

(Explain why the project has advanced or delayed since the last update.)
On schedule to complete the project summer 2013.

State funds will be utilized for which phase (s) of the project.

Phase 2

Environmental Impacts / Compliance

Initial documentation CE approved; NEPA re-evaluation of the realignment to Valley Avenue were obtained.

Federal fund Impacts

(Federal funds are included in this project for which phase(s).)
Preliminary engineering, right of way, and construction.

Project Milestones	Scheduled	Attained	Milestone Outlook
Move private storm pump station	8/2012	8/2012	Largest mobile crane in County used 8/30/2012 – 50,000+ lift
Agreement signed with WSDOT		8/2/2012	traffic controller testing 70 th & 20 th intersection
Lowered speed limits for duration of project		6/22/2012	Speed limit lowered 25 mph until June 2013
Executed Change Order #1		7/19/2012	install additional vaults and conduit \$56,875.73
Executed Change Order #2		7/12/2012	install additional vaults and conduit \$4,852.59
Executed Change Order #3		8/15/2012	install fire hydrant assembly & water main stub \$27,007.58
Made monthly progress payment #1	7/11/2012	7/24/2012	June 2012 \$108,406.81
Made monthly progress payment #2	8/17/2012	8/28/2012	July 2012 \$713,455.93
Made monthly progress payment #3	10/8/2012		August 2012 \$1,010,875.29
Open to Traffic	7/13		

Project Cost Summary:	Dollars in millions	Percent of total	2011-2013 Cash Flow (FMSIB expenditures billed to WSDOT)					
				Date	Planned	Revised	Actual	
Preliminary Engineering	\$0.9	6.05%		9/11	\$0			\$ 0
Right-Of-Way	\$2.8	18.79%		12/11	\$0			\$ 0
Construction	<u>\$11.2</u>	<u>75.16%</u>		3/12	\$0			\$
Total Project Cost	\$14.9	100%		6/12	\$0			\$
				9/12	\$ 500,000			\$ 500,000
				12/12	\$			\$
			TOTAL		-\$ 500,000	\$		\$ 500,000
			Carry-over 09-11		-\$ 0	\$		\$ 0
			Total 11-13		-\$ 500,000	\$		\$ 500,000
			GRAND TOTAL		-\$ 500,000	\$		\$ 500,000