



FMSIB PROJECT # 80

Agency Name and Project Title City of Spokane Valley Barker Rd./BNSF Grade Separation	Project Description The proposed project will construct a grade separated intersection of Barker Road at SR290 and the BNSF Railroad lines.
Contractor	

Recent Progress
Coordination with local property owners on the realignment of Wellesley Ave, which is part of this project, was completed and a preferred alignment has been agreed upon. No other work is being done at this time. Funding to date is the \$10M from FMSIB. The remaining \$39.1M needed is being sought as grant opportunities arise.

Schedule and Scope changes
(Explain why the project has advanced or delayed since the last update.)
Project is currently delayed due to incomplete funding. Due to current economic climate and limited state and federal funding, a date for resuming project is currently unknown. City is reluctant to proceed until full funding is secured.

State funds will be utilized for which phase (s) of the project.
State FMSIB funds are anticipated to be expended during the construction (CN) phase.

Environmental Impacts / Compliance	Federal fund Impacts
Environmental Clearance has been received for this project.	(Federal funds are included in this project for which phase(s).) A Federal earmark in the amount of \$720,000 has been secured for a portion of the PE and RW phases.

Project Milestones	Scheduled	Attained	Milestone Outlook
Environmental Documents Approved		10/2006	Environmental Clearance was received in 2006.
RW Complete	10/2014	M/Y	
Contract Advertised	3/2015	M/Y	
Contract Awarded	5/2015	M/Y	
Groundbreaking	7/2015	M/Y	
Open to Traffic	12/2016	M/Y	

Project Cost Summary:	Dollars in millions	Percent of total	2011-13 Cash Flow (FMSIB expenditures billed to WSDOT):			
			Date	Planned	Revised	Actual
Preliminary Engineering	\$3.0 M	6.11%				
Right-Of-Way	\$1.6 M	3.26%				
Construction	\$44.5 M	90.63%				
Total Project Cost	\$49.1 M	100%				

