



FMSIB PROJECT # 52

Agency Name and Project Title City of Fife – 70 th Avenue/Valley Avenue Widening	Project Description Project improvements include widening 1.2 miles of 70 th Ave. E from two lanes to five lanes between 20 th St. E and UPRR tracks and widening approximately one mile of Valley Ave. E from two lanes to four lanes between 70 th Ave. E and Freeman Rd. Additional project improvements include traffic signals, additional turn lanes at intersections, illumination, stormwater treatment/detention facilities, wetland mitigation, sidewalks, bike lanes and planting strips.
Contractor Active Construction Inc.	

Recent Progress, Phase 2 – The Contractor has completed all underground utilities, installed the majority of the storm drainage system and has installed the majority of the roadway fill. Paving is scheduled for June 25th 2013.

Schedule and Scope changes
(Explain why the project has advanced or delayed since the last update.)
On schedule to complete the project summer 2013.
State funds will be utilized for which phase (s) of the project.
Phase 2 Construction.

Environmental Impacts / Compliance NEPA CE has been approved. All environmental permits are current for the project.	Federal fund Impacts (Federal funds are included in this project for which phase(s).) Preliminary engineering, right of way, and construction.
--	---

Project Milestones	Scheduled	Attained	Milestone Outlook
Monthly progress payment #5	12/11/2012	12/11/2012	Payment for work completed in October 2012 - \$836,655.94
Monthly progress payment #6	01/08/2013	01/08/2013	Payment for work completed in November 2012 -\$614,294.11
Monthly progress payment #7	02/12/2013	2/12/2013	Payment for work completed in December 2012 - \$247,028.99
Monthly progress payment #8	2/26/2013	2/26/2013	Payment for work completed in January 2013 - \$597,145.24
Complete curb and gutter	1/31/2013	3/14/13	100 % complete as of 05/14/2013
Pave outside lanes	3/31/2013	6/5/13	First lift complete
Pave inside lanes	6/25/2013		
Open to Traffic	7/01/2013		On Schedule

Project Cost Summary:	Dollars in millions	Percent of total	2011-2013 Cash Flow (FMSIB expenditures billed to WSDOT)				
				Date	Planned	Revised	Actual
Preliminary Engineering	\$0.9	6.05%		9/11	\$0		\$0
Right-Of-Way	\$2.8	18.79%		12/11	\$0		\$0
Construction	\$11.2	75.16%		3/12	\$0		\$0
Total Project Cost	\$14.9	100%		6/12	\$0		\$0
				9/12	\$0		\$0
				12/12	\$500,000		\$500,000
			TOTAL		\$ 500,000	\$	\$ 500,000
			Carry-over 09-11		\$ 0	\$	\$ 0
			Total 11-13		\$ 500,000	\$	\$ 500,000
			GRAND TOTAL		\$ 500,000	\$	\$ 500,000