



FMSIB PROJECT # 72

Agency Name and Project Title City of Tacoma Puyallup River Bridge F16A & F16B Replacement	Project Description Remove 950 ft. of this 2,500 ft. bridge and replace it with a cable stayed bridge.
Contractor	

Recent Progress
Obligated right of way funds. Environmental completed January of 2012. Negotiating with BNSF, UP Railroads and the Puyallup Tribe for right of way easements.

Schedule and Scope changes
(Explain why the project has advanced or delayed since the last update.)
The project has remained on schedule since the last update, we are continuing the right of way process.

State funds will be utilized for which phase (s) of the project. Construction phase

Environmental Impacts / Compliance	Federal fund Impacts
The environmental process is complete.	(Federal funds are included in this project for which phase(s).) All phases of the project have federal funds. Only State funds will be used for the r/w phase (Washington State Legislative funds). All phases must follow federal regulations.

Project Milestones	Scheduled	Attained	Milestone Outlook
Environmental Documents Approved	M/Y	1/2012	
RW Complete	10/2013	M/Y	
Contract Advertised	2/2014	M/Y	Depends on right of way process.
Contract Awarded	4/2014	M/Y	
Groundbreaking	6/2014	M/Y	
Open to Traffic	4/20/16	M/Y	

Project Cost Summary:	Dollars in millions	Percent of total	2013-15 Cash Flow (FMSIB expenditures billed to WSDOT):				
	Preliminary Engineering	3.8	10	Date	Planned	Revised	Actual
	Right-Of-Way	1.0	3	9-1-14	1		
	Construction	33.9	88	6-1/15	4		
	Total Project Cost	38.7					
			Total				
			Carry-over 11-13				
			Total 13-15	5			
			GRAND TOTAL	5			