



**FMSIB PROJECT # 80**

<b>Agency Name and Project Title</b> City of Spokane Valley Barker Rd./BNSF Grade Separation	<b>Project Description</b>  The proposed project will construct a grade separated intersection of Barker Road at SR290 and the BNSF Railroad lines
<b>Contractor</b>	

**Recent Progress**  
No work is being done at this time. A 2014 TIGER grant application was submitted on April 28. The total project estimate increased to \$29.2 million. It was learned on September 19 that this project was not selected for TIGER grant funds.

**Schedule and Scope changes**  
(Explain why the project has advanced or delayed since the last update.)  
Project is currently delayed due to incomplete funding. Due to current economic climate and limited state and federal funding, a date for resuming project is currently unknown. The City is reluctant to proceed until full funding is secured.

**State funds will be utilized for which phase (s) of the project.**  
State FMSIB funds are anticipated to be expended during the construction (CN) phase.

<b>Environmental Impacts / Compliance</b>	<b>Federal fund Impacts</b> (Federal funds are included in this project for which phase(s).)
Environmental Clearance has been received for this project.	A Federal earmark in the amount of \$720,000 has been secured for a portion of the PE and RW phases.

Project Milestones	Scheduled	Attained	Milestone Outlook
Environmental Documents Approved		10/2006	Environmental Clearance was received in 2006.
RW Complete	12/2016	M/Y	
Contract Advertised	3/2017	M/Y	
Contract Awarded	6/2017	M/Y	
Groundbreaking	8/2017	M/Y	
Open to Traffic	12/2018	M/Y	

<b>Project Cost Summary:</b>  <b>Preliminary Engineering</b> \$2.0 M      6.8% <b>Right-Of-Way</b> \$1.6 M      5.5% <b>Construction</b> \$25.6 M    87.7% <b>Total Project Cost</b> \$29.2 M    100%	<b>2013-15 Cash Flow (FMSIB expenditures billed to WSDOT):</b>				
		<b>Date</b>	<b>Planned</b>	<b>Revised</b>	<b>Actual</b>
	<b>Total</b>				
	<b>Carry-over 11-13</b>				
<b>Total 13-15</b>					
<b>GRAND TOTAL</b>					