



FMSIB PROJECT # 81

Agency Name and Project Title Spokane County Bigelow Gulch/Forker Road Realignment	Project Description Reconstruct and add capacity to Bigelow Gulch/Forker Corridor from Bigelow Gulch Road to Progress Road
Contractor: Not Bid	

Recent Progress: Remedial ROW work underway.

Schedule and Scope changes: No changes for this update.

State funds will be utilized for: All phases of the project.

Environmental Impacts / Compliance NEPA Update in process.	Federal fund Impacts:
--	------------------------------

Project Milestones	Scheduled	Attained	Milestone Outlook
Environmental Documents Approved	11/2007	4/2008	
RW Complete			
Phase 4A	12/2014	-	
Phase 4	3/2016	-	
Phase 5	9/2017	-	
Phase 6	9/2019	-	
Utilities (Water) Utilities (Power, storm w.) Structure		-	Utilities relocations are included in the construction contract for each Phase.
Site Prep Demolitions (M1 & P1)		-	Site prep and demolition are included in the construction contract for each phase.
Groundbreaking			
Phase 4A	3/2015	-	ROW requirements (addressed in the MOA) have extended the schedule considerably. The revised schedule allows for time to complete the ROW process.
Phase 4	5/2016	-	
Phase 5	3/2018	-	
Phase 6	3/2020	-	
Open to Traffic		-	

Project Cost Summary (All Phases): PE (incl. final design) Right-Of-Way Construction TOTAL	Dollars in millions 1.4 M 3.4 M 19.6 M 24.4 M	Percent of total 5.7% 13.9% 80.4% 100%	2013-2015 Cash Flow (FMSIB expenditures billed to WSDOT)				
				Date	Planned	Revised	Actual
			Phase 4A	6/2015	500,000	250,000	\$
				9/2015	1,000,000	800,000	\$
				12/2015	500,000	650,000	\$
				3/2016		500,000	\$
							\$
			TOTAL				\$
			Total 13-15		\$ 2,000,000	250,000	\$
			Total 15-17		\$ 2,000,000	2,250,000	\$
Total 17-19		\$ 2,000,000	3,500,000	\$			
GRAND TOTAL		\$ 6,000,000	\$6,000,000	\$			

Agency Contact Information:	Chad Coles, 509-477-7450, ccoles@spokanecounty.org
-----------------------------	--