



**FMSIB PROJECT # 81**

<b>Agency Name and Project Title</b> Spokane County Bigelow Gulch/Forker Road Realignment	<b>Project Description</b>  Reconstruct and add capacity to Bigelow Gulch/Forker Corridor from Bigelow Gulch Road to Progress Road
<b>Contractor: Not Bid</b>	

**Recent Progress:** ROW acquisition process started.

**Schedule and Scope changes:** No change from previous report.

**State funds will be utilized for:** All phases of the project.

<b>Environmental Impacts / Compliance</b> NEPA Update completed	<b>Federal fund Impacts:</b>
--	------------------------------

Project Milestones	Scheduled	Attained	Milestone Outlook
Environmental Documents Approved	11/2007	4/2008 3/2015	
RW Complete			
Phase 4A	12/2015	-	Appraisal work completed. Offers to be delivered to property owners November 1.
Phase 4	12/2016	-	
Phase 5	9/2017	-	
Phase 6	9/2019	-	
Utilities (Water) Utilities (Power, storm w.) Structure		-	Utilities relocations are included in the construction contract for each Phase.
Site Prep Demolitions (M1 & P1)		-	Site prep and demolition are included in the construction contract for each phase.
Groundbreaking			
Phase 4A	5/2016	-	On track
Phase 4	5/2017	-	
Phase 5	3/2018	-	
Phase 6	3/2020	-	
Open to Traffic		-	

Project Cost Summary (All Phases):	Dollars in millions	Percent of total	2013-2015 Cash Flow (FMSIB expenditures billed to WSDOT)				
			Date	Planned	Revised	Actual	
PE (incl. final design)	1.4 M	5.7%	Phase 4A	6/2015	250,000	0	\$
Right-Of-Way	3.4 M	13.9%		9/2015	800,000	0	\$
Construction	19.6 M	80.4%		12/2015	650,000	0	\$
<b>TOTAL</b>	<b>24.4 M</b>	<b>100%</b>		3/2016	500,000	0	\$
				6/2016	0	250,000	\$
			<b>TOTAL</b>				\$
			<b>Total 13-15</b>		<b>\$ 0</b>	<b>0</b>	<b>\$</b>
			<b>Total 15-17</b>		<b>\$ 2,250,000</b>	<b>2,250,000</b>	<b>\$</b>
			<b>Total 17-19</b>		<b>\$ 3,750,000</b>	<b>3,750,000</b>	<b>\$</b>
			<b>GRAND TOTAL</b>		<b>\$ 6,000,000</b>	<b>\$6,000,000</b>	<b>\$</b>

Agency Contact  
Information:

Chad Coles, 509-477-7450, ccoles@spokanecounty.org