



Agency Name and Project Title Walla Walla County SR 125/ SR 12 Interconnect (Myra Rd Ext)	Project Description This project will extend Myra Road to intersect with SR 12 providing a link to SR 125. Currently freight must go through commercial and residential streets in the City of Walla Walla. Seven percent of the traffic on the existing route is heavy trucks. This project will cut over 3.5 minutes from trip on the proposed five lane roadway.
Contractor Project not yet advertised or awarded.	

Recent Progress
 Right of way acquisition is continuing. The design is over 60% complete.

Schedule and Scope changes
 (Explain why the project has advanced or delayed since the last update.)
This project is being funded with funds from TIB and FMSIB. This project will be completed in one phase.

Environmental Impacts / Compliance Determining noise wall requirements and landscaping before SEPA determination can be completed. All permits have been submitted.	Federal fund Impacts (Federal funds are included in this project for which phase(s).) No federal funds have been requested at this time.
---	---

Project Milestones	Scheduled	Attained	Milestone Outlook
Environmental Documents Approved	10/06	M/Y	Permits were submitted in March.
RW Complete	12/06	M/Y	On schedule.
Contract Advertised	11/06	M/Y	On schedule
Contract Awarded	12/06	M/Y	On schedule
Groundbreaking	2/07	M/Y	On schedule
Open to Traffic	5/08	M/Y	Road is scheduled to intersect the proposed SR 12

Project Cost Summary:	Dollars in millions	Percent of total	2005-07 Cash Flow (expenditures billed to WSDOT):			
			Date	Planned	Revised	Actual
Preliminary Engineering	\$1.1 m	.07 %	8/05	\$ _____	_____	_____
Right-Of-Way	\$5.4 m	.35 %	11/05	\$ _____	_____	_____
Construction	\$9.03 m	.58 %	2/06	\$ _____	_____	_____
Total Project Cost	\$15.53 m	100 %	5/06	\$ _____	_____	_____
			8/06	_____	_____	_____
			11/06	_____	_____	_____
			2/07	_____	_____	_____
			5/07	\$ 750,000	_____	_____
			6/07	\$ 350,000	_____	_____
			Total 05-07	\$1,100,000	_____	_____
			Carryover of 05-07	_____	_____	_____
			Total 07-09	\$3,130,000	_____	_____
			GRAND TOTAL	\$4,230,000	_____	_____