

**Quarterly Project Report For Quarter Ending June 30, 2006**



**Freight Mobility  
Strategic Investment  
Board**

**FMSIB PROJECT # 56**

**Agency Name and Project Title**

City of Fife, Pacific Highway East, Port of Tacoma Road to Alexander

**Contractor**

SCI Infrastructure, LLC

**Project Description**

Improvements to Pacific Highway East from Alexander to Port of Tacoma Road, including the southbound onramp to I-5 at Port of Tacoma Road.

**Recent Progress**

Continued review of contractor's submittals, construction inspection, management, weekly meetings, completed paving of HMA on south half of PHE, completed sidewalks and driveways along north and south sides, continued installing illumination & irrigation, completed installation of POT/PHE signal and 480V electrical service, continued on sod and street trees placement.

**Design / Construction Impacts**

Short term: None

Long term: This project will improve traffic mobility and relieve congestion for both the City and State systems.

**Environmental Impacts / Compliance**

No significant impacts are expected.

**Impacts to Traffic**

Upon completion this project will improve mobility for the general public. Some delays should be expected during construction.

<b>Project Milestones</b>	<b>Scheduled</b>	<b>Attained</b>	<b>Milestone Outlook</b>
PE Complete	9/04	7/05	
RW Complete	10/04	7/05	
Contract Advertised	10/04	8/05	
Contract Awarded	11/04	8/05	
Groundbreaking	1/05	10/05	
Open to Traffic	8/05	M/Y	

<b>Project Cost Summary:</b>	<b>Dollars in millions</b>	<b>Percent of total</b>	<b>Expenditures:</b>			
			Date	<u>Planned</u>	<u>Revised</u>	<u>Actual</u>
Preliminary Engineering	\$0.335 m	9 %	9/05	\$200,000		
Right-Of-Way	\$0 .003m	0%	10/05	\$200,000		
Construction	\$3.400 m	91 %	11/05	\$200,000		\$12,024
Total Project Cost	\$3.738 m	100 %	12/05	\$150,000		\$44,309
Funds Auth: \$	\$0.750	20 %	1/06	\$		\$52,053
			2/06	\$		\$85,518
			3/06	\$		\$78,184
			4/06	\$		\$86,490
			5/06	\$		\$140,477
			6/06	\$		\$70,197
			7/06	\$	\$180,748	
			8/06	\$		
			9/06	\$		
			10/06	\$		
			Sub-total 08-05	\$ 750,000	\$180,748	\$569,252
			Sub-total 05-07	\$ 0		
			GRAND TOTAL	\$ 750,000		

Agency Contact Information:

Russ Blount, Director of Public Works, City of Fife (253) 922-2489