


**FMSIB PROJECT # 52**

<b>Agency Name and Project Title</b>	<b>Project Description</b> Project improvements include widening 1.2 miles of 70 <sup>th</sup> Ave. E from two lanes to five lanes between 20 <sup>th</sup> St. E and UPRR tracks and widening approximately one mile of Valley Ave. E from two lanes to four lanes between 70 <sup>th</sup> Ave. E and Freeman Rd. Additional project improvements include traffic signals, additional turn lanes at intersections, illumination, stormwater treatment/detention facilities, wetland mitigation, sidewalks, bike lanes and planting strips.
City of Fife – 70 <sup>th</sup> Avenue/Valley Avenue Widening	
<b>Contractor</b>	

**Recent Progress, Phase 2** – Reached agreements with all private property owners. Working to close transfer of WSDOT-owned right-of-way, and to finalize right-of-way files for certification. Design is essentially complete and ready for bidding once final right-of-way agreements in hand.

**Schedule and Scope changes**

(Explain why the project has advanced or delayed since the last update.)

Delays in receiving final right-of-way certification shifted the bid date from August to the first quarter, 2012.

**State funds will be utilized for which phase(s) of the project.**

Phase 2

**Environmental Impacts / Compliance**

Initial documentation CE approved; NEPA re-evaluation of the realignment to Valley Avenue were obtained.

**Federal fund Impacts**

(Federal funds are included in this project for which phase(s).)

Preliminary engineering, right of way, and construction.

Project Milestones	Scheduled	Attained	Milestone Outlook
Environmental Documents Approved	3/11	3/11	NEPA Re-evaluation approved
RW Complete	11/11	M/Y	Right-of-way certification request submitted to WSDOT Oct, 2011
Utilities (Water) Utilities (Power, storm w.) Structure	11/11	M/Y	Utility relocations to be in prime contract; utility contracts to be awarded Nov, 2011
Site Prep Demolitions (M1 & P1)	3/12	M/Y	
Groundbreaking	3/12	M/Y	
Open to Traffic	7/13	M/Y	

Project Cost Summary:	Dollars in millions	Percent of total	2011-2013 Cash Flow (FMSIB expenditures billed to WSDOT)			
			Date	Planned	Revised	Actual
Preliminary Engineering	\$0.9	6.05%	9/11	\$0		\$ 0
Right-Of-Way	\$2.8	18.79%	12/11	\$0		\$
Construction	\$11.2	75.16%	3/12	\$0		\$
Total Project Cost	\$14.9	100%	6/12	\$0		\$
			9/12	\$ 500,000		\$
			12/12	\$		\$
			TOTAL	\$	\$	\$
			Carry-over 09-11	\$	\$	\$
			Total 11-13	\$	\$	\$
			GRAND TOTAL	\$	\$	\$

Agency Contact Information:

City of Fife (253) 922-2489  
Russ Blount, Public Works Director