

# FMSIB PROJECT # 68

|   |   |
|---|---|
| <b>Agency Name and Project Title</b><br>Lacey / Hogum Bay Truck Route   | <b>Project Description</b><br>Phase 1 -- Hogum Bay Road will be built to the City's standard which includes 2/3 travel lanes, curb and gutter, traffic roundabout, stormwater conveyance and treatment facility, and street lighting from I-5 to the existing industrial and warehouse facilities north of 31st Avenue. This will reduce barriers by increasing the capacity and improve freight movement by providing a safe alternative to these warehouses on a dedicated truck route. |
| <b>Contractor</b><br>Bid and Award  | Phase 2 -- Will complete the Slip Ramp and Hogum Bay Road connection with interchange improvements. Slip ramp is anticipated to be approved with IJR analysis.  |
| <b>Recent Progress</b><br>Phase 1 -- We are finalizing design plans and completing the R/W appraisals.<br>Phase 2 -- The Final Draft of the IJR is complete, and completing additional modeling request from WSDOT. |   |
| <b>Schedule and Scope changes</b><br><br><b>Phase I – 2015-2017 and Phase II – 2019-2021</b><br>(Explain why the project has advanced or delayed since the last update.)  |   |
| <b>State funds will be utilized for which phase (s) of the project. Construction Phase</b>  |   |
| <b>Environmental Impacts / Compliance</b><br><br>NEPA Approved for Phase 1/ No issues identified  | <b>Federal Fund Impacts</b><br>(Federal funds are included in this project for which phase(s).)<br>PE and RW for Phase I is secured and obligated<br>Full IJR is required for Phase II in progress  |

| Phase 1-Milestones               | Scheduled          | Attained      | Milestone Outlook  |
|----------------------------------|--------------------|---------------|--|
| Environmental Documents Approved | 9/2013<br>1/2015   | 5/2013<br>M/Y | Phase 1 - Completed<br>Phase 2 - Awaiting approved IJR.                            |
| RW Complete                      | 12/2014<br>12/2019 | M/Y<br>M/Y    | Phase 1 - Right of way obligated 7/2013, beginning appraisal process.<br>Phase 2 – |
| Contract Advertised              | 2/2015<br>1/2020   | M/Y<br>M/Y    | Phase 1 -<br>Phase 2 –   |
| Contract Awarded                 | 4/2015<br>3/2020   | M/Y<br>M/Y    | Phase 1 -<br>Phase 2 –   |
| Groundbreaking                   | 6/2015<br>5/2020   | M/Y<br>M/Y    | Phase 1 -<br>Phase 2 –   |
| Open to Traffic                  | 6/2017<br>12/2021  | M/Y<br>M/Y    | Phase 1 -<br>Phase 2 –   |

[illegible]