FMSIB Quarterly Project Report for 3/14

FMSIB PROJECT #59



Freight Mobility Strategic Investment Board

Agency Name and Project Title City of Kent South 212th St. Grade Separations Project

Project Description

Contractor
Not yet determined.

The project will construct railroad grade separations at the BNSF and Union Pacific rail lines on S. 212th Street.

Recent Progress:

Preliminary cost estimates are being prepared and discussions with the railroad have begun.

Schedule and Scope changes:

State funds will be utilized for: Construction only.

Environmental Impacts / Compliance A NEPA/ Environmental review has not been started for the project. Federal fund Impacts:

Project Milestones	BN Scheduled	BN Attained	UP Scheduled	UP Attained		
Environmental Documents Approved	8/14		8/15			
RW Complete					No ROW anticipated	
Utilities (Water) Utilities (Power, storm w.) Structure	1/15		4/16			
Site Prep Demolitions (M1 & P1)	2/15		6/16			
Groundbreaking	3/15		8/16			
Open to Traffic	6/16		11/17			

Project Cost Summary:	BN \$M	BN %	UP \$M	UP %	2011-2013 Cash Flow (FMSIB expenditures billed to WSDOT \$5 in 13-15, \$5 in 15-17					
PE (incl. final design)	6	22	6	22		Date	Planned	Revised	Actual	
Right-Of- Way/Mitigation	4	15	3	11					\$ \$ \$	
Construction	17	63	18	67			\$		\$	
Contingency TOTAL	27		27		TOTAL Carry-over 09-11	0	\$ \$	\$	\$ \$	
					Total 11-13	0	\$	\$	\$	
					GRAND TOTAL		\$	\$	\$	
Agency Contact Information:										

Mark Madfai 253-856-5521