FMSIB Quarterly Project Report for 12/19//2014



Freight Mobility Strategic Investment Board

FMSIB PROJECT #85

Agency Name and Project Title

Port of Vancouver, USA Bulk Facility Track Relocation

Contractor Design: HDR Inc.

Construction: Rotschy Inc.

Project Description

The Bulk Facility Track Relocation project enhances rail connectivity from the rail mainline to the port's T-5 rail loop. The project requires the installation of approximately 54,500 track feet of rail, 35 turnouts and increases capacity for improved freight movement by allowing the port and port tenants to efficiently utilize unit trains.

Recent Progress

Design is complete and the project has completed the bid process. Rotschy Inc. of Vancouver, WA was awarded the contract in the amount \$10,944,493.32 on December 9, 2014. Construction will begin in January 2015.

Schedule and Scope changes

The Bulk Facility Track Relocation project is progressing as scheduled and within the same scope.

State funds will be utilized for which phase (s) of the project.

State funds will be used for the construction phase of the Bulk Facility Track Relocation project.

Environmental Impacts / Compliance

The NEPA/SEPA Checklist will be completed in an appropriate timeframe

Federal fund Impacts

No Federal funds will be utilized in the Bulk Facility Track Relocation project

Project Milestones	Scheduled	Attained	Milestone Outlook
Environmental Documents Approved	08/14		NEPA/SEPA documentation approved
RW Complete	N/A		No right of way issues
Contract Advertised	08/15	10/16/2014	
Contract Awarded	10/15	12/09/2014	
Groundbreaking	11/15		
Open to Traffic	01/16		

Project Cost Summary:	Dollars in	Percent	2015-2017 Cash Flow (FMSIB expenditures billed to WSDOT):					
Project Cost Summary:	millions	of total	Date	Planned	Revised	<u>Actual</u>		
Preliminary Engineering	1.1 m	7%	1/15 2/15	\$500,000 \$500,000				
Right-Of-Way	0	0%	3/15 4/16	\$1,000,000 \$795,000				
Construction	13.7m	93%	3/16	\$				
Total Project Cost	14.8 m	100%	4/16 5/16	\$ \$				
			6/16	\$				
			7/16 Total 13-15	\$ \$2,795,000				
			Carryover of 13-15	\$0	_			
			Total 15-17	\$ 0				
			GRAND TOTAL	\$2,795,000	\$0			
Agency Contact Information: Randy McCaleb (360) 993-8654 rmccaleb@portvanusa.com								