


FMSIB PROJECT # 58

Agency Name and Project Title Argo Yard Truck Roadway		Project Description This project provides safe truck access to the gate of Union Pacific's Argo Yard from a newly designed Duwamish Ave S/East Marginal Way intersection, eliminating a difficult weaving maneuver from southbound SR 99 to Diagonal Avenue. FMSIB Project #58 funds both PE and ROW for project Elements I and II and provides construction funding for East Marginal Way South surface street improvements. See also FMSIB Project #73 for additional construction funds for Element III.					
Contractor Gary Merlino Construction Co.							
Recent Progress: Construction completed in April 2015 by Port and new roadway and associated improvements opened to freight traffic on 4/20/15. All applicable approved project FMSIB funding claimed and received by Port.							
Schedule and Scope changes: None - project is complete and opened in April of 2015.							
State funds will be utilized for: Project utilized state funds for PE and CN.							
Environmental Impacts / Compliance Completed SEPA checklist in 2 nd Q., 2013		Federal fund Impacts: None					
Project Milestones	Scheduled	Attained	Milestone Outlook				
Environmental Documents Approved		2Q, 2013					
RW Complete		2Q, 2014					
Utilities (Water) Utilities (Power, storm w.) Structure		3Q, 2014					
Site Prep Demolitions (M1 & P1)		4Q, 2014					
Groundbreaking		4Q, 2014					
Open to Traffic		2Q, 2015					
Project Cost Summary: PE (incl. final design) Right-Of-Way Construction TOTAL	Dollars in millions \$600,000 \$0 \$394,000 \$994,000	Percent of total 60% 0% 40% 100%	2011-2013 Cash Flow (FMSIB expenditures billed to WSDOT)				
				Date	Planned	Revised	Actual
			PE	6/13	\$600,000		\$
			ROW	6/13	\$347,000		\$
			Construction	6/13	\$394,000		\$
			PE	9/13		\$600,000	\$ 600,000
			ROW	9/13		\$0	\$ 0
			Construction	4/15		\$394,000	\$ 394,000
			TOTAL		\$994,000	\$994,000	\$ 994,000
			Carry-over 11-13		\$994,000	\$994,000	\$
			Total 13-15		\$994,000	\$994,000	\$
			GRAND TOTAL		\$994,000	\$994,000	\$ 994,000
Agency Contact Information:	Tim Leonard, Capital Project Mgr., 206-787-3018, leonard.t@portseattle.org						