


**FMSIB PROJECT # 86**

<b>Agency Name and Project Title</b> <b>City of Tacoma, Port of Tacoma Road Rehabilitation</b>	<b>Project Description</b> The project replaces the road pavement from curb to curb from E11th St to Marshall Avenue. The project also provides a continuous sidewalk for the length of the project. A permanent signal replaces the temporary signal north of E19 <sup>th</sup> Street and a new signal is added at the Lincoln Avenue intersection. Three existing Tacoma Rail track crossings are also replaced with new crossings. A 12" diameter water main is being replaced from East 11 <sup>th</sup> Street to Lincoln Avenue.
<b>Contractor: Gary Merlino Construction Company</b>	

**Recent Progress**

Project was awarded to Gary Merlino Construction Company on April 21, 2015. Preconstruction meeting was held on May 27, 2015.

**Schedule and Scope changes**

State funds will be utilized for which phase (s) of the project.  
 FMSIB funds will be used for Construction

**Environmental Impacts / Compliance**
**Federal fund Impacts**

(Federal funds are included in this project which phase(s).)  
 Federal funds were used for preliminary engineering only.

Project Milestones	Scheduled	Attained	Milestone Outlook
Environmental Documents Approved	12/2014	3/2015	
RW Complete	NA	NA	
Contract Advertised	1/2015	3/2015	Advertised 3/3/15
Contract Awarded	3/2015	4/2015	Contract awarded 4/21/15
Groundbreaking	4/2015	M/Y	Groundbreaking will occur in June 2015
Open to Traffic	11/2015	M/Y	

**Project Cost Summary:**
**Dollars in millions**
**Percent of total**

Preliminary Engineering  
 Right-Of-Way  
 Construction  
 Total Project Cost

.536  
 0  
 9.479  
 10.015

5  
 0  
 95  
 100

**2013-15 Cash Flow (FMSIB expenditures billed to WSDOT):**

	Date	Planned	Revised	Actual
	7/15	\$300,000		
	9/15	400,000		
	11/15	300,000		
<b>Total</b>		1,000,000		
<b>Carry-over 11-13</b>				
<b>Total 13-15</b>		1,000,000		
<b>GRAND TOTAL</b>		1,000,000		

