



**FMSIB PROJECT #58**

<b>Agency Name and Project Title</b> Port of Seattle ARGO Yard Truck Access	<b>Project Description</b> This project provides safe truck access to the gate of Union Pacific's ARGO Yard from a newly designed Duwamish Ave S/East Marginal Way intersection, eliminating a difficult weaving maneuver from southbound SR 99 to Diagonal Avenue.
<b>Contractor</b> N/A at this time.	

**Recent Progress:**  
Completed draft MOU and is currently being reviewed by all parties by early April, 2011.

**Schedule and Scope changes:** (Explain why the project has advanced or delayed since the last update.) The parties are taking a bit longer than expected to review the draft ILA through their organizations. Following Adoption of ILA, individual easement agreements will be negotiated with UP, AMB and City of Seattle for needed right of way. Design will be completed by end of 2011

**State funds will be utilized for:** Project may utilize state funds for PE, RW and CN.

<b>Environmental Impacts / Compliance</b>	<b>Federal fund Impacts :</b> (Federal funds are included in this project for which phase(s).) No federal funds are included in this project at this point.
---	---

Project Milestones	Scheduled	Attained	Milestone Outlook
Conceptual Design	M/Y		Project scope and R/W are still being negotiated, MOU expected in 2 <sup>nd</sup> Quarter 2011
Environmental Documents Approved	TBD	M/Y	Late 2011
RW Complete	TBD	M/Y	ROW complete in mid 2011
Construction	TBD	M/Y	Construction begins in early 2012
Groundbreaking	TBD	M/Y	Early 2012
Open to Traffic	TBD	M/Y	2013

<b>Project Cost Summary:</b>	<b>Dollars in millions</b>	<b>Percent of total</b>	<b>FMSIB 2009-2011 Cash Flow (FMSIB Expenditures billed to WSDOT)</b>				
	<b>PE (incl. final design)</b>	<b>\$ 44,665</b>	<b>04%</b>		<b>Date</b>	<b>Planned</b>	<b>Revised</b>
<b>Right-Of-Way</b>	<b>\$950,000</b>	<b>96%</b>		9/09			
<b>Construction</b>				11/09			
				2/10	\$ 500,000	\$ -	
				5/10	\$ 494,665	\$ -	
				8/10			
				11/10			
				6/11		\$ 500,000	
				6/11		\$ 494,665	
<b>TOTAL</b>	<b>\$0.994 M</b>	<b>100%</b>			<b>\$ 994,665</b>		
					<b>\$ 994,665</b>		
					<b>\$ 994,665</b>		
					<b>\$ 994,665</b>		

Agency Contact Information: Dan Burke, Program Planner, 206-787-3376, [burke.d@portseattle.org](mailto:burke.d@portseattle.org)