



FMSIB PROJECT # 58

Agency Name and Project Title Argo Yard Truck Roadway	Project Description This project provides safe truck access to the gate of Union Pacific's ARGO Yard from a newly designed Duwamish Ave S/East Marginal Way intersection, eliminating a difficult weaving maneuver from southbound SR 99 to Diagonal Avenue. FMSIB Project #58 funds both PE and ROW for project Elements I and II and provides construction funding for project Element III. See also FMSIB Project #73 for additional construction funds for Element III.
Contractor N/A at this time	

Recent Progress: Elements I & II: Required permits received. Construction contract executed with Gary Merlino Construction Co., Inc. Construction expected to begin in October.

Schedule and Scope changes: Construction will begin in October, 2014. Project will still open in 1st Q. of 2015.

State funds will be utilized for: Project may utilize state funds for PE, RW and CN.

Environmental Impacts / Compliance Completed SEPA checklist in 2 nd Q., 2013	Federal fund Impacts: None
---	-----------------------------------

Project Milestones	Scheduled	Attained	Milestone Outlook
Environmental Documents Approved			2Q, 2013
RW Complete			2Q, 2014
Utilities (Water) Utilities (Power, storm w.) Structure			3Q, 2014
Site Prep Demolitions (M1 & P1)			3Q, 2014
Groundbreaking			4Q, 2014
Open to Traffic			1Q, 2015

Project Cost Summary: PE (incl. final design) Right-Of-Way TOTAL	Dollars in millions \$600,000M \$0M	Percent of total 100% % 100%	2011-2013 Cash Flow (FMSIB expenditures billed to WSDOT)				
				Date	Planned	Revised	Actual
			PE	6/13	\$600,000		\$
			ROW	6/13	\$347,000		\$
			Construction	6/13	\$394645		\$
			PE	9/13		\$600,000	\$ 600,000
			ROW	9/13		\$0	\$
			Construction	9/13		\$0	\$
			TOTAL		\$994,645	\$600,000	\$ 600,000
			Carry-over 11-13		\$994,645	\$600,000	\$
Total 13-15		\$994,645	\$600,000	\$			
GRAND TOTAL		\$994,645	\$600,000	\$ 600,000			

Agency Contact Information: Dan Burke, Program Planner, 206-787-3376, burke.d@portseattle.org