



**FMSIB PROJECT # 84**

<b>Agency Name and Project Title</b> City of SeaTac Connecting 28 <sup>th</sup> /24 <sup>th</sup> Ave S	<b>Project Description</b> This project will complete the 28 <sup>th</sup> /24 <sup>th</sup> Ave S. corridor by constructing a five lane arterial section between S 200 <sup>th</sup> St and S 208 <sup>th</sup> St. When completed, the 28 <sup>th</sup> /24 <sup>th</sup> Ave S corridor will provide an alternative for freight to adjacent, congested SR-99 and provide access to existing and future freight related businesses along the corridor.
<b>Contractor</b> n/a	

**Recent Progress**  
The consultant is proceeding with design and continuing with agency coordination (Port of Seattle, WSDOT) and environmental documentation. 30% level design is complete.

**Schedule and Scope changes**  
(Explain why the project has advanced or delayed since the last update.)  
Design phase underway as scheduled.

**State funds will be utilized for which phase (s) of the project.** Construction

<b>Environmental Impacts / Compliance</b> None known at this time.	<b>Federal fund Impacts</b> (Federal funds are included in this project for which phase(s).) None at this time. Anticipate Federal funds for construction.
---	--

Project Milestones	Scheduled	Attained	Milestone Outlook
Environmental Documents Approved	Q1 2014	M/Y	NEPA/ECS submittal anticipated August 2013.
RW Complete	Q1 2015	M/Y	
Contract Advertised	Q1 2015	M/Y	
Contract Awarded	Q1 2015	M/Y	
Groundbreaking	Q2 2015	M/Y	
Open to Traffic	Q4 2016	M/Y	

<b>Project Cost Summary:</b>	<b>Dollars in millions</b>	<b>Percent of total</b>	<b>2011-13 Cash Flow (FMSIB expenditures billed to WSDOT):</b>				
			<b>Preliminary Engineering</b>	\$2.3m	12.5%	<b>Date</b>	<b>Planned</b>
<b>Right-Of-Way</b>	\$0.7m	3.8%					
<b>Construction</b>	\$15.4m	83.7%					
<b>Total Project Cost</b>	\$18.4m	100%					