


FMSIB PROJECT # 84
Agency Name and Project Title

 City of SeaTac
 Connecting 28th/24th Ave S

Project Description

 This project will complete the 28th/24th Ave S. corridor by constructing a five lane arterial section between S 200th St and S 208th St. When completed, the 28th/24th Ave S corridor will provide an alternative for freight to adjacent, congested SR-99 and provide access to existing and future freight related businesses along the corridor.

Contractor

n/a

Recent Progress

The consultant is proceeding with surveying, base mapping, agency coordination (Port of Seattle, WSDOT) and environmental documentation.

Schedule and Scope changes

 (Explain why the project has advanced or delayed since the last update.)
 Design phase underway as scheduled.

State funds will be utilized for which phase (s) of the project. Construction

Environmental Impacts / Compliance

None known at this time.

Federal fund Impacts

 (Federal funds are included in this project for which phase(s).)
 None at this time. Anticipate Federal funds for construction.

Project Milestones	Scheduled	Attained	Milestone Outlook
Environmental Documents Approved	Q1 2014	M/Y	
RW Complete	Q 1 2015	M/Y	
Contract Advertised	Q1 2015	M/Y	
Contract Awarded	Q1 2015	M/Y	
Groundbreaking	Q2 2015	M/Y	
Open to Traffic	Q4 2016	M/Y	

Project Cost Summary:
Dollars in millions
Percent of total
Preliminary Engineering

\$2.3m

12.5%

Right-Of-Way

\$0.7m

3.8%

Construction

\$15.4m

83.7%

Total Project Cost

\$18.4m

100%

2011-13 Cash Flow (FMSIB expenditures billed to WSDOT):

Date	Planned	Revised	Actual