

FMSIB Quarterly Project Report for (March 2013)



**Freight Mobility  
Strategic Investment Board**

**FMSIB PROJECT # 31**

<b>Agency Name and Project Title</b> Benton County Piert Road	<b>Project Description</b> Construct the final extension of Piert Road from S.R. 397 to Bowles Road in eastern Benton County. The road will be 1.7 miles in length serving industrial land adjacent to the Columbia River. Piert Road will be constructed with 12' lanes, 6' shoulders and a 8.5' adjacent multiuse path.
<b>Contractor</b> Inland Asphalt Company 955 Lacy Road Richland, WA 99352	

**Recent Progress:**  
All earthwork has been complete and the crushed surfacing is being placed. Project is scheduled to be complete 5/8/13.

**Schedule and Scope changes:**  
Due to some construction delays, paving will be postponed into 2013.

**State funds will be utilized for:**  
TIB funds are being utilized for PE, ROW & Const.--- FMSIB funding will be used as construction match

<b>Environmental Impacts / Compliance</b>	<b>Federal fund Impacts: N/A</b>
---	----------------------------------

Project Milestones	Scheduled	Attained	Milestone Outlook
Environmental Documents Approved		x	
RW Complete		x	
Utilities (Water) Utilities (Power, storm w.) Structure	7/12	X	Power poles; Communication lines; Gas lines and Irrigation lines have been relocated.
Site Prep Demolitions (M1 & P1)	7/12	x	Demolition of all structures and all clearing and grubbing has been Completed.
Groundbreaking	7/12	x	Completed
Open to Traffic	4/13		Anticipated construction completion May 8 <sup>th</sup> , 2013

<b>Project Cost Summary:</b>	<b>Dollars in millions</b>	<b>Percent of total</b>	<b>2011-2013 Cash Flow (FMSIB expenditures billed to WSDOT)</b>							
				Date	Planned	Revised	Actual			
			<b>PE (incl. final design)</b>	.377	13.0%		10/12	\$ 300,000	\$ 20,000	\$ 0
			<b>Right-Of-Way</b>	.042	1.5%		11/12	\$ 158,680	\$ 50,000	\$ 0
			<b>Construction</b>	2.482	85.5%		12/12	\$ 0	\$ 65,000	\$ 173,979.07
			<b>TOTAL</b>	<b>2.901</b>	<b>100.0%</b>		1/13	\$ 0	\$ 65,000	\$ 130,072.88
							2/13	\$ 0	\$ 0	\$
							4/13	\$ 0	\$ 154,628	\$
							<b>TOTAL</b>	<b>\$ 458,680</b>	<b>\$ 458,680</b>	<b>\$</b>
							<b>Carry-over 09-11</b>	<b>\$</b>	<b>\$</b>	<b>\$</b>
				<b>Total 11-13</b>	<b>\$ 458,680</b>	<b>\$ 458,680</b>	<b>\$</b>			
				<b>GRAND TOTAL</b>	<b>\$ 458,680</b>	<b>\$ 458,680</b>	<b>\$</b>			

Agency Contact Information:	Bryan Thorp (Benton County) 509-786-5611 <a href="mailto:bryan.thorp@co.benton.wa.us">mailto: bryan.thorp@co.benton.wa.us</a>
-----------------------------	---