

FMSIB Quarterly Project Report for (9-11)



**Freight Mobility
Strategic Investment Board**

FMSIB PROJECT # 65

Agency Name and Project Title City of Spokane Freya Street Bridge	Project Description: The Freya Bridge project will construct a new bridge across the Burlington Northern Santa Fe (BNSF) two (2) main lines and one (1) branch track. The structure will replace two bridges that were built in 1929 and 1970 which are structurally and functionally obsolete. The proposed bridge will provide for wider both lanes and sidewalks. A reduced grade (than the existing bridges) will improve the vertical alignment and minimize sight-distance issues. The Freya Street has a T-1 trucking designation. This project also includes the construction of a concrete roadway from the North end of the bridge to Trent Avenue.
Garco Construction, Inc., Spokane	

Recent Progress:
Final bill submitted, Final inspection complete, Project complete.

Schedule and Scope changes:
Construction administration has been subcontracted to WSDOT.

Environmental Impacts / Compliance September 2006	Federal fund Impacts: Federal funds are included in this project for all phases.
---	---

Project Milestones	Scheduled	Attained	Milestone Outlook
Environmental Documents Approved	9/06	9/06	Design Completion 7/07
RW Complete	03/09	03-09	ROW was certified on 03-18-09
Utilities (Water) Utilities (Power, storm w.) Structure	04/09	04/09	Contract Advertised
Site Prep Demolitions (M1 & P1)	05/09	05/09	Contract Awarded
Groundbreaking	08/09	08/09	
Open to Traffic	06/10	05/10	Ahead of Schedule

Project Cost Summary:	Dollars in millions	Percent of total	2011-2013 Cash Flow (FMSIB expenditures billed to WSDOT)							
				Date	Planned	Revised	Actual			
			PE (incl. final design)	0.921	7.84%		9/11	\$ 100,000	0	\$
				0.455	3.87%		12/11	\$ 0	0	\$
			Right-Of-Way	10.367	88.38%		3/12	\$ 0	0	\$
			Construction	11.743	100%		6/12	\$ 0	0	\$
			TOTAL				9/12	\$ 0	0	\$
							12/12	\$ 0	0	\$
						TOTAL		\$	\$ 0	\$
						Carry-over 09-11		\$	\$ 0	\$
			Total 11-13		\$	\$ 0	\$			
			GRAND TOTAL		\$ 100,000	\$ 0	\$			

Agency Contact Information:	Katherine E Miller, City of Spokane 509-625-6338	kemiller @ spokane.city.org
-----------------------------	--	-----------------------------