FMSIB Quarterly Project Report for (date)

FMSIB PROJECT #72

Freight Mobility Strategic Investment Board

Agency Name and Project Title
City of Tacoma
Puyallup River Bridge F16A & F16B Replacement

Contractor

Project Description

Remove 950 ft. of this 2,500 ft. bridge and replace it with a cable stayed bridge.

Recent Progress
Obligated right of way funds. Environmental completed in January of 2012.

Schedule and Scope changes
(Explain why the project has advanced or delayed since the last update.)
The project has been unfunded until January of 2013 when the Regional TIP was approved. The project is now fully funded and proceeding with right of way acquisition.

State funds will be utilized for which phase (s) of the project. Construction phase.

Environmental Impacts / Compliance

The environmental process is complete for this project.

Federal fund Impacts
(Federal funds are included in this project for which phase(s).)
All phases of the project have federal funds. Tacoma intends to use only state funds for the right of way phase, but must follow federal regulations for all phases.

Project Milestones	Scheduled	Attained	Milestone Outlook
Environmental Documents Approved	M/Y	1/2012	
RW Complete	10/2013	M/Y	
Contract Advertised	11/2013	M/Y	
Contract Awarded	2/2014	M/Y	
Groundbreaking	2/2015	M/Y	
Open to Traffic	4/2016	M/Y	

Project Cost Summary:	Dollars in millions	Percent of total
Preliminary Engineering	$3,800,000	10
Right-Of-Way	$1,000,000	3
Construction	$33,900,000	88
Total Project Cost	$38,700,000	

2011-13 Cash Flow (FMSIB expenditures billed to WSDOT):

No FMSIB expenditures for 2013

Date	Planned	Revised	Actual

Agency Contact Information: